



# Library Bond

April 2009

## Quarterly Construction Report

This report is provided by the Bureau of Engineering, Library Bond program, as a quarterly update of the construction progress.

### SILVER LAKE BRANCH LIBRARY



Reading Room



Plaza Area/Main Entrance

Location: 2411 Silver Lake Blvd.  
Construction Progress: 87% complete  
Current Activities: Completing skylight & channel glass.  
Starting demolition of sidewalks.  
Installing book shelves. Working on  
obtaining permanent power.  
Master Schedule Completion: July 2009