



Library Bond Quarterly Construction Report

April 2009

This report is provided by the Bureau of Engineering, Library Bond program, as a quarterly update of the construction progress.

SILVER LAKE BRANCH LIBRARY



Reading Room



Plaza Area/Main Entrance

Location: 2411 Glendale Blvd.
Construction Progress: 87% complete
Current Activities: Completing skylight & channel glass.
Starting demolition of sidewalks.
Installing book shelves. Working on obtaining permanent power.

Master Schedule Completion: July 2009

City of Los Angeles, Department of Public Works



For more information please contact Vincent Jones (213) 482-7302 or email <vince.jones@lacity.org>